




































AVANCE ETAPA 3

	2021	ENERO	FEBRERO	MARZO	ABRIL	MAYO	JUNIO	JULIO	AGOSTO	SEPTIEMBRE	OCTUBRE	NOVIEMBRE	DICIEMBRE
 LOSA N- 4		1 - 15	16 - 30	1 - 15									
 MUROS N - 4			1 - 15	16 - 31									
 LOSA N- 5				16 - 31	1 - 15								
 MUROS N - 5					1 - 15	16 - 30							
 LOSA AZOTEA					16 - 30	1 - 15							
 ALBAÑILERÍAS		1 - 15	16 - 30	1 - 15	16 - 31	1 - 15	16 - 30	1 - 15	16 - 30				
 YESOS			1 - 15	16 - 31	1 - 15	16 - 30	1 - 15	16 - 30	1 - 15	16 - 31	1 - 15	16 - 30	
 PISO				16 - 31	1 - 15	16 - 30	1 - 15	16 - 30	1 - 15	16 - 31	1 - 15	16 - 31	
 PASTA EXTERIOR					1 - 15	16 - 30	1 - 15	16 - 30	1 - 15	16 - 31	1 - 15	16 - 31	1 - 15
 CANCELERÍA							1 - 15	16 - 30	1 - 15	16 - 31	1 - 15	16 - 31	1 - 15
 PUERTAS									1 - 15	16 - 30	1 - 15	16 - 31	1 - 15
 PASTA INTERIOR											1 - 15	16 - 30	1 - 15
 COCINA											16 - 30	1 - 15	16 - 31
 HERRERÍA											1 - 15	16 - 31	1 - 15
 PINTURA EXTERIOR												1 - 15	16 - 30

AVANCE ETAPA 4

	2021	ENERO	FEBRERO	MARZO	ABRIL	MAYO	JUNIO	JULIO	AGOSTO	SEPTIEMBRE	OCTUBRE	NOVIEMBRE	DICIEMBRE
 LOSA CIMENTACIÓN		16 - 31	1 - 15	16 - 28	1 - 15								
 MUROS SOTANO			1 - 15	16 - 28	1 - 15								
 LOSA TRANSFER				16 - 28	1 - 15	16 - 31							
 MUROS PB					1 - 15	16 - 31							
 LOSA N- 1					16 - 31	1 - 15							
 MUROS N -1						1 - 15	16 - 30						
 LOSA N- 2							16 - 30	1 - 15					
 MUROS N -2								1 - 15	16 - 31				
 LOSA N- 3							16 - 31	1 - 15					
 MUROS N - 3								1 - 15	16 - 30				
 LOSA N- 4								16 - 30	1 - 15				
 MUROS N - 4									1 - 15	16 - 31			
 LOSA N- 5									16 - 31	1 - 15			
 MUROS N - 5										1 - 15	16 - 30		
 LOSA AZOTEA							1 - 15	16 - 30	1 - 15	16 - 31	1 - 15	16 - 30	
 LABAÑILERÍAS									1 - 15	16 - 31	1 - 15	16 - 30	1 - 15
 YESOS									16 - 31	1 - 15	16 - 30	1 - 15	16 - 31
 PISO										1 - 15	16 - 30	1 - 15	16 - 31
 PASTA EXTERIOR											1 - 15	16 - 30	1 - 15
 CANCELERÍA												1 - 15	16 - 30